



## **Miners Event & Convention Center**

Weekly Construction Update from Superintendent Gary Francisco  
Progress report #4, 7/10/2020

Happy Friday everyone! Our Geo Pier Contractor arrived on site this week. Monday through Wednesday they set up the crane and their Geo Pier installing system. We started putting Geo Piers in the ground Thursday at 9:30 AM. There are 453 piers to install. When they get ramped up we hope to be installing 40 a day. I estimate approximately 14 days of installation time. Have a great Weekend!

