



Miners Event & Convention Center

Weekly Construction Update from Superintendent Gary Francisco
Progress report #6, 7/24/2020

Happy Friday All! Our Geo Pier Contractor (Keller N-A) finished the last of the Geo Piers on Thursday!! They lost a day of production on Tuesday due to equipment Failure and rain. They got a late start on Wednesday but still installed 57 piers. And finished up on Thursday with 60 installed! They will be loading out tomorrow. We have our 1st footing pour scheduled for Monday at 1:30. Now the fun begins! Have a great weekend!

