



Miners Event & Convention Center

Weekly Construction Update from Superintendent Gary Francisco
Progress report #5, 7/16/2020

Happy Thursday everyone! Our Geo Pier Contractor (Keller N-A) is continuing work on the Geo Piers. Production has picked up. Tuesday they installed 52 Piers, yesterday 40. They quit installing yesterday to set up what they call a Modulus test. They tested a pier to make sure it will support the design weight of the building in that location. It passed with flying colors! Keller Fence came today to put up the rest of the fence. Our landscape contractor took the top two photos from his airplane! Have a great day!

